

3 1/2 water for fill

Concrete Mixing Log

| Date    | Mix Ratio | Location on Bridge | Slump | Cylinders (Yes/No) | Approver Initials |
|---------|-----------|--------------------|-------|--------------------|-------------------|
| 4-6-25  | 1:2       | tier 1 wall RHS    |       |                    | SG                |
| 4-6-25  | 1:3       | Filling tier 1 LHS |       |                    | MS                |
| 4-6-25  | 1:2:3     | Capping tier 1 LHS |       |                    | MS                |
| 5-6-25  | 1:3       | Filling tier 1 RHS |       |                    | MS                |
| 5-6-25  | 1:2       | Tier 2 wall LHS    |       |                    | MS                |
| 5-6-25  | 1:2:3     | Capping tier 1 RHS |       |                    | MS                |
| 6-6-25  | 1:3       | Filling tier 2 LHS |       |                    | SG                |
| 6-6-25  | 1:2:3     | Capping tier 2 LHS |       |                    | SG                |
| 6-6-25  | 1:2       | Tier 2 walls RHS   |       |                    | MS                |
| 4-6-25  | 1:2       | ramp walls         |       |                    |                   |
| 9-6-25  | 1:3       | fill tier 2 RHS    |       |                    | MS                |
| 9-6-25  | 1:2:3     | capping tier RHS   |       |                    | MS                |
| 11-6-25 | 1:2       | ramp walls LHS     |       |                    | SG                |
| 11-6-25 | 1:2       | ramp walls RHS     |       |                    | SG                |
| 12-6-25 | 1:2       | ramp walls LHS     |       |                    | SG                |
| 12-6-25 | 1:2       | ramp walls RHS     |       |                    | SG                |
| 13-6    | 1:1       | tower walls RHS    |       |                    | SG                |
| 13-6    | 1:1       | tower walls LHS    |       |                    | MS                |
| 14-6-25 | 1:2:3     | tower stage 1 LHS  |       |                    | SG                |
| 14-6-25 | 1:2:3     | tower stage 1 RHS  |       |                    | MS                |
| 14-6-25 | 1:2:1     | tower wall LHS     |       |                    | SG                |
| 14-6-25 | 1:1       | Tower walls RHS    |       |                    | MS                |
| 16-6-25 | 1:1       | Tower walls LHS    |       |                    | MS                |
| 16-6-25 | 1:1:1.5   | filling towers RHS |       |                    | MS                |
| 16-6-25 | 1:1:1.5   | filling towers LHS |       |                    | MS                |
| 17-6-25 | 1:1:1.5   | filling towers RHS |       |                    | SG                |
| 17-6-25 | 1:2       | Ramp walls RHS     |       |                    | SG                |
| 18-6-25 |           | tower              |       |                    | MS                |
| 19-6-25 | 1:1:1.5   | Pouring anchor RHS |       |                    | MS                |
| 20-6-25 | 1:2       | Ramp walls RHS     |       |                    | MS                |
| 20-6-25 | 1:1:1.5   | Walkway hump RHS   |       |                    | MS                |

Approval by a competent person requires witness of proper proportioning, mixing, and placement of concrete.

Cement bags

8  
7  
4

2

3.5

2.5

6.3



## Concrete Mixing Log

| Date    | Mix Ratio | Location on Bridge            | Slump | Cylinders<br>(Yes/No) | Approver<br>Initials |
|---------|-----------|-------------------------------|-------|-----------------------|----------------------|
| 10-6-25 | 1:1.5     | Walkway ramp LHS              |       |                       | SG                   |
| 24-6-25 | 1:1.5     | Rooring anchor LHS            |       |                       | MS                   |
| 25-6-25 | 1:2       | Ramp walk & back wall RHS     |       |                       | MS                   |
| 25-6-25 | 1:3       | Filling ramp walls RHS        |       |                       | MS                   |
| 26-6-25 | 1:2       | <del>Back</del> Back wall LHS |       |                       | MS                   |
| 2-7-25  | 1:2       | Ramp walls LHS                |       |                       | SG                   |
| 2-7-25  | 1:2       | Ramp walls RHS                |       |                       | SG                   |
| 3-7-25  | 1:2       | Ramp walls LHS                |       |                       |                      |
| 3-7-25  | 1:2       | Ramp walls RHS                |       |                       |                      |
| 4-7-25  | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 4-7-25  | 1:2       | Ramp walls RHS                |       |                       | SG                   |
| 7-7-25  | 1:2       | Ramp walls RHS                |       |                       |                      |
| 8-7-25  | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 8-7-25  | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 9-7-25  | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 9-7-25  | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 9-7-25  | 1:3       | Abutment fill LHS             |       |                       | MS                   |
| 10-7-25 | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 10-7-25 | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 10-7-25 | 1:3       | Abutment fill LHS             |       |                       | MS                   |
| 11-7-25 | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 11-7-25 | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 12-7-25 | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 12-7-25 | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 14-7-25 | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 15-7-25 | 1:2       | Ramp walls LHS                |       |                       | MS                   |
| 15-7-25 | 1:2       | Ramp walls RHS                |       |                       | MS                   |
| 16-7-25 | 1:3       | Abutment fill LHS             |       |                       | MS                   |
| 16-7-25 | 1:2       | Ramp walls RHS                |       |                       | SG                   |
| 17-7-25 | 1:3       | Abutment fill LHS             |       |                       | SG                   |
| 17-7-25 | 1:1       | Cap formwork LHS              |       |                       | SG                   |
| 17-7-25 | 1:2.1     | Setting handrail posts LHS    |       |                       | SG                   |
| 17-7-25 | 1:2       | Ramp walls RHS                |       |                       | SG                   |
| 18-7-25 | 1:1.5     | (apping) LHS                  |       |                       | SG                   |

Approval by a competent person requires witness of proper proportioning, mixing, and placement of concrete.



## Concrete Mixing Log

| Date    | Mix Ratio | Location on Bridge          | Slump | Cylinders (Yes/No) | Approver Initials |
|---------|-----------|-----------------------------|-------|--------------------|-------------------|
| 10-7-25 | 1:2       | Ramp walls R+HS             |       |                    | MS                |
| 20-7-25 | 1:1       | Grooving tubes R+HS         |       |                    | MS                |
| 21-7-25 | 1:2       | Ramp walls R+HS             |       |                    | MS                |
| 21-7-25 | 1:3       | Abutment fill R+HS          |       |                    | SG                |
| 21-7-25 | 1:1:1     | Plaster masonry L+HS        |       |                    | SG                |
| 22-7-25 | 1:2       | Ramp walls R+HS             |       |                    | MS                |
| 22-7-25 | 1:1       | Cap formwork R+HS           |       |                    | MS                |
| 22-7-25 | 1:3       | Abutment fill R+HS          |       |                    | MS                |
| 22-7-25 | 1:1:1     | Plaster masonry L+HS        |       |                    | SG                |
| 22-7-25 | 1:2:1     | Setting handrail posts R+HS |       |                    | SG                |
| 23-7-25 | 1:2:1     | Setting handrail posts R+HS |       |                    | SG                |
| 23-7-25 | 1:1:1.5   | Capping R+HS                |       |                    | MS                |
| 23-7-25 | 1:1:1     | Plaster masonry R+HS        |       |                    | MS                |
| 24-7-25 | 1:1:1     | Plaster masonry R+HS        |       |                    | MS                |

## Concrete Mixing Log

[illegible]

Approval by a competent person requires witness of proper proportioning, mixing, and placement of concrete.